


**BERITA ACARA TESTING DAN COMMISIONING
(BATC)
BATC/23/0029**

Penarikan Backhaul Permata Laguna

Pada hari ini, Kamis tanggal 6 Juli 2023 telah dilaksanakan Testing dan Commisioning Pekerjaan Penarikan Backhaul Permata Laguna sesuai dengan No. PUO/23/0100 tanggal 10 April 2023 dengan hasil sebagai berikut :

No	DESCRIPTION	SATUAN	VOLUME		KETERANGAN
			BOQ	REALISASI	
	Material				
1	Material safety slekan	UNT	4	4	
2	Pipa Galvanis 2 inchi dan aksesoris	LS	1	1	
	Jasa Engineering				
3	Galian tanah kedalaman 80 cm	MTR	890	890	✓
4	Boring Jalan	MTR	110	110	
5	Penarikan Subduct HDPE	MTR	880	880	✓
6	Penarikan FO 48 Core backhaul villa paradise	MTR	975	975	✓
7	Instalasi kaset Optic di ODC	LS	1	1	
8	Instalasi pipa Galvanis	LS	1	1	
9	Splacing/OTDR	COR	24	24	
10	Pemasangan safety slekan	PCS	4	4	
11	Gambar autocad	PCS	1	1	
12	Documentasi	PCS	1	1	
13	Uji Terima	PCS	1	1	
14	Transportasi / Mobilisasi	PCS	1	1	
15	Ijin Galian BP Batam	PCS	1	1	

Demikian Berita Acara ini dibuat, untuk dipergunakan sebagaimana mestinya.

PT.Batam Bintang Telekomunikasi			CV Citra Indotama
User,	Mengetahui,	Menyetujui,	Vendor,
 Ibrahim Staff Net & Infra	 Eddy Naibaho Junior Manager Teknik	 Timbul Nainggolan General Manager	 Daendels Sihotang Direktur



**BERITA ACARA LAPANGAN (BAL)/
BERITA ACARA PENYELESAIAN PEKERJAAN (BAPP)**


BAL/23/0178

Penarikan Backhaul Permata Laguna

Supplier Code : VOB-0003
Document Date : 06 July 2023

Purchase Order : PUO/23/0100
Page No. : 1

No.	DESCRIPTION	UOM	BOQ	Realisasi	Keterangan
1.	Material safety slekan	UNT	4.00	4.00	
2.	Pipa Galvanis 2 inchi dan aksesoris	LS	1.00	1.00	
3.	Galian tanah kedalaman 80 cm	MTR	890.00	890.00	
4.	Boring Jalan	MTR	110.00	110.00	
5.	Penarikan Subduct HDPE	MTR	880.00	880.00	
6.	Penarikan FO 48 Core backhaul villa paradise	MTR	975.00	975.00	
7.	Instalasi kaset Optic di ODC	LS	1.00	1.00	
8.	Instalasi pipa Galvanis	LS	1.00	1.00	
9.	Splasing/OTDR	COR	24.00	24.00	
10.	Pemasangan safety slekan	PCS	4.00	4.00	
11.	Gambar autocad	PCS	1.00	1.00	
12.	Documentasi	PCS	1.00	1.00	
13.	Uji Terima	PCS	1.00	1.00	
14.	Transportasi / Mobilisasi	PCS	1.00	1.00	
15.	Ijin Galian BP Batam	PCS	1.00	1.00	



Pekerjaan tersebut telah selesai dilaksanakan dengan hasil yang baik dan sesuai SOP.
Demikian Berita acara ini dibuat, untuk dipergunakan sebagaimana mestinya

Batam , 6 Jul 2023

PT. Batam Bintan Telekomunikasi
User Mengetahui

CITRA INDOTAMA, CV
Vendor,



**BERITA ACARA LAPANGAN (BAL)/
BERITA ACARA PENYELESAIAN PEKERJAAN (BAPP)**

BAL/23/0178

Penarikan Backhaul Permata Laguna

Supplier Code : VOB-0003
Document Date : 06 July 2023

Purchase Order : PUO/23/0100
Page No. : 2

No.	DESCRIPTION	UOM	BOQ	Realisasi	Keterangan								
 Ibrahim	 Eddy Naibaho												
Mengetahui,  <u>Risna Uli Susanti</u> Inventori Menyetujui,  <u>Timbul Nainggolan</u>, General Manager		<table border="1" style="margin: auto;"><tr><td colspan="2">IT-GRN <u>23/000164</u></td></tr><tr><td>Input & Check By</td><td>Posted By</td></tr><tr><td style="text-align: center;"></td><td style="text-align: center;"></td></tr><tr><td>Risna Uli Susanti</td><td>Desmiati M.</td></tr></table>				IT-GRN <u>23/000164</u>		Input & Check By	Posted By			Risna Uli Susanti	Desmiati M.
IT-GRN <u>23/000164</u>													
Input & Check By	Posted By												
													
Risna Uli Susanti	Desmiati M.												
CHEQUE BANK : MANDIRI NUMBER : <u>14 285043 14 638600</u> (W 144978)													

GALIAN BACKHAUL PERMATA LAGUNA

Picture 1



Picture 2



Picture 3



Picture 4



12/4/23 - 2/5/23

GALIAN BACKHAUL PERMATA LAGUNA


Picture 1



Picture 2



Picture 3




Picture 4



GALIAN BACKHAUL PERMATA LAGUNA

Picture 1




Picture 2



Picture 3




Picture 4



GALIAN BACKHAUL PERMATA LAGUNA

Picture 1



Picture 2



Picture 3



Picture 4



GALIAN BACKHAUL PERMATA LAGUNA


Picture 1




Picture 2



Picture 3




Picture 4



GALIAN BACKHAUL PERMATA LAGUNA


Picture 1



Picture 2



Picture 3




Picture 4



GALIAN BACKHAUL PERMATA LAGUNA

Picture 1



Picture 2



Picture 3



Picture 4






FOTO PENARIKAN FO BACKHAUL LAGUNA

Picture 1



Picture 2



Picture 3




Picture 4



FOTO PENARIKAN FO BACKHAUL LAGUNA

Picture 1



Picture 2



Picture 3



Picture 4




FOTO PENARIKAN FO BACKHAUL LAGUNA

Picture 1



Picture 2



Picture 3



Picture 4




FOTO PENARIKAN FO BACKHAUL LAGUNA


Picture 1




Picture 2



Picture 3



Picture 4



CIP Job Completion Worksheet (To Be Transfer to FA)

J2023-125

CIP2023-053

Penarikan Backhaul Permata Laguna

Main asset No.

TE011871

Rumus

Rumus

INFRA

10

Filled by Inventory & FA

104,980,750.00

Job No. After Transfer	Nama Proyek	Posting date	Doc No	Description	Ext Doc No	AMOUNT DEBIT/(KREDIT)	Completed Date	Completed Document	QTY	UOM	Group	Start Dep	Usage	TE-Infrastruktur (INFRA)	TE NO.	User
J2023-125	Penarikan Backhaul Permata Laguna	7/6/2023	GJ-ADJ2307/013	Material Safety Sleiken	PU0/23/0100	1,240,000.00	7/6/2023	BAL/23/0178	4	UNT	INFRA	6-Jul-23	10	1,240,000.00	TE011871	Ibrahim
J2023-125	Penarikan Backhaul Permata Laguna	7/6/2023	GJ-ADJ2307/013	Pipa galvanis	PU0/23/0100	380,000.00	7/6/2023	BAL/23/0178	1	LS	INFRA	6-Jul-23	10	380,000.00	TE011871	Ibrahim
J2023-125	Penarikan Backhaul Permata Laguna	7/6/2023	GJ-ADJ2307/013	Galian Tanah kedalaman 80 Cm	PU0/23/0100	25,810,000.00	7/6/2023	BAL/23/0178	890	MTR	INFRA	6-Jul-23	10	25,810,000.00	TE011872	Ibrahim
J2023-125	Penarikan Backhaul Permata Laguna	7/6/2023	GJ-ADJ2307/013	Boring Jalan	PU0/23/0100	10,450,000.00	7/6/2023	BAL/23/0178	110	MTR	INFRA	6-Jul-23	10	10,450,000.00	TE011873	Ibrahim
J2023-125	Penarikan Backhaul Permata Laguna	7/6/2023	GJ-ADJ2307/013	Penarikan Siliduct HDPE	PU0/23/0100	8,800,000.00	7/6/2023	BAL/23/0178	880	MTR	INFRA	6-Jul-23	10	8,800,000.00	TE011874	Ibrahim
J2023-125	Penarikan Backhaul Permata Laguna	7/6/2023	GJ-ADJ2307/013	Penarikan FO 48 Core Backhaul Villa Paradise	PU0/23/0100	9,750,000.00	7/6/2023	BAL/23/0178	975	MTR	INFRA	6-Jul-23	10	9,750,000.00	TE011875	Ibrahim
J2023-125	Penarikan Backhaul Permata Laguna	7/6/2023	GJ-ADJ2307/013	Instalasi kaset optik di ODC	PU0/23/0100	500,000.00	7/6/2023	BAL/23/0178	1	LS	INFRA	6-Jul-23	10	500,000.00	TE011876	Ibrahim
J2023-125	Penarikan Backhaul Permata Laguna	7/6/2023	GJ-ADJ2307/013	Instalasi Pipa Galvanis	PU0/23/0100	350,000.00	7/6/2023	BAL/23/0178	1	LS	INFRA	6-Jul-23	10	350,000.00	TE011877	Ibrahim
J2023-125	Penarikan Backhaul Permata Laguna	7/6/2023	GJ-ADJ2307/013	Splicing/OTDR	PU0/23/0100	1,200,000.00	7/6/2023	BAL/23/0178	24	CORE	INFRA	6-Jul-23	10	1,200,000.00	TE011878	Ibrahim
J2023-125	Penarikan Backhaul Permata Laguna	7/6/2023	GJ-ADJ2307/013	Pemasangan Safety Sleiken	PU0/23/0100	800,000.00	7/6/2023	BAL/23/0178	4	PCS	INFRA	6-Jul-23	10	800,000.00	TE011879	Ibrahim
J2023-125	Penarikan Backhaul Permata Laguna	7/6/2023	GJ-ADJ2307/013	Gambar Autocad	PU0/23/0100	500,000.00	7/6/2023	BAL/23/0178	1	PCS	INFRA	6-Jul-23	10	500,000.00	TE011880	Ibrahim
J2023-125	Penarikan Backhaul Permata Laguna	7/6/2023	GJ-ADJ2307/013	Documentasi	PU0/23/0100	400,000.00	7/6/2023	BAL/23/0178	1	PCS	INFRA	6-Jul-23	10	400,000.00	TE011881	Ibrahim
J2023-125	Penarikan Backhaul Permata Laguna	7/6/2023	GJ-ADJ2307/013	Uji Terima	PU0/23/0100	2,000,000.00	7/6/2023	BAL/23/0178	1	PCS	INFRA	6-Jul-23	10	2,000,000.00	TE011882	Ibrahim

Ullrich

Desmiati

Ibrahim



PAYMENT VOUCHER

Cheque No. : PV-MBR2309/003
P/V No. : 01-Sep-2023
Date :
External Document No. : PV2309008

PARTICULARS	A/C CODE	DIV	S\$ / Rp
Being Payment Of :			
FTTH Kapital Raya, Permata Laguna, 12 Core Blok 28/29 & Backhaul	VOB-000:		288,710,000.00
PPh 23 (Rp. 225.900.000,- X 2%)	121303		(4,518,000.00)
			-
			-
			-
			-
			-
			-
			-
Total in words : Two Hundred Eighty Four Million One Hundred Ninety Two Thousand Rupiah Only			Rp 284,192,000

Total in words: Two Hundred Eighty Four Million One Hundred Ninety Two Thousand Rupiah Only

Prepared by :  Fransiska Citra Ayu	Checked by :  Ida Fitri
---	--

Approved by : 

Date :	01-Sep-2023	Date :
--------	-------------	--------

Date: _____

WBC

PT. BATAM BINTAN TELEKOMUNIKASI
NOTA PERHITUNGAN KEUANGAN

NO	NO. INV	URAIAN	JUMLAH	
			Rp.	
1	40/INV/CI/VII/2023 - 17 Juli 2023	FTTH Kapital Raya 2	Rp.	63,360,000
		PPh 23 (Rp. 47.960.000,- X 2%)	Rp.	(959,200)
2	41/INV/CI/VII/2023 - 17 Juli 2023	Backhaul Permata Laguna	Rp.	74,180,000
		PPh 23 (Rp. 72.560.000,- X 2%)	Rp.	(1,451,200)
3	42/INV/CI/VII/2023 - 31 Juli 2023	FTTH 12 Core Blok 28/29 & Villa 7B	Rp.	25,850,000
		PPh 23 (Rp. 15.180.000,- X 2%)	Rp.	(303,600)
4	44/INV/CI/VII/2023 - 31 Juli 2023	FTTH Permata Laguna Blok A&B	Rp.	125,320,000
		PPh 23 (Rp. 90.200.000,- X 2%)	Rp.	(1,804,000)
Total			Rp.	284,192,000

Prepared by,


 Fransiska Citra Ayu

Checked by,


 Iqa Fitri

CHEQUE

BANK : Mandiri
 NUMBER : 1W 144978

mandiri

PT Bank Mandiri (Persero), Tbk
Cabang (Gedung Industrial Park (10904)
CV. CITRA INDOTAMA

CEK No. | W 144978
Batam, 01-09-2023

Atas penyerahan cek ini bayarkan kepada

uang sejumlah Rupiah (dalam huruf)

Dua Ratus Delapan Puluh Empat Juta Seratus Sembilan Puluh Dua Ribu Rupiah

atau ~~pembawa~~*

PT BATAM BINTAN TELEKOMUNIKASI

109-00-0018559-4



* coret kata-kata "atau pembawa" apabila cek diserahkan untuk ditransfer ke rekening yang namanya tercantum dalam cek

Rp. #284,192,000.-#

Tanda tangan (dan cap Perusahaan)
(Jangan melewati garis batas ini!)

aplikasi setoran/transfer/kliring/inkaso deposit/transfer/clearing/collection form



kepada PT Bank Mandiri (Persero) Tbk

harap dilakukan transaksi berikut please do this transaction

tanggal date 11/9/23

transaksi transaction ☐ setoran deposit ☐ TT tt ☐ RTGS rtgs ☒ SKNBI sknbi ☐ Kliring-inkaso clearing-collection ☐ Bank Draft bank draft

harap ditulis dengan huruf cetak please fill in with block letters

VALIDASI
validation

10904 1090461 1090402 11 01 11/09/2023 10:09:28 AM 4773
109-00-0018569-4 BATAM BINTAN TELEKOM IDR 284,192,000.00
05-10904-0067510-01 CV. CITRA INDOTAMA IDR 284,192,000.00
NO CEK : OK 144978 1.00000000

PENERIMA (wajib diisi)
beneficiary

Status kependudukan
resident status

Nama
name

Nomor rekening
account number

Bank
bank

Alamat & telp penerima
beneficiary address & phone no

Jenis & Nomor identitas
ID type & number

☐ perorangan individual ☒ perusahaan company ☐ pemerintah government

☐ penduduk resident ☐ bukan penduduk non-resident

CV CITRA INDOTAMA

326.239.5500

BCA

☐ Tabungan / Investasi savings / investment ☒ Pembayaran payment ☐ Biaya hidup personal expenses

☐ Bisnis business purpose ☐ Pembelian barang / jasa purchase of goods / services ☐ Donasi / amal donation

BERITA TRANSAKSI
transaction remarks

FTTH Kapital Raya, Permata Laguna, 12 Core Blok 28/2

diisi oleh Bank filled out by the Bank

Jumlah transfer amount of transfer 12 17 11 09/2023 10:11:26 AM 1417 0

Komis commission 109-0018569-4 BATAM BINTAN TELEKOM IDR 2.300.000 IDR

Biaya Pengiriman transfer fee (SWIFT/RTGS/SKNBI)

Biaya Koresponden correspondent charge 1.0000000 NO: CEK 01 000000

Sub Total

Kurs rate ANGSALEKTEK 11/09/2023

Total

Pemohon dengan ini menyetujui syarat-syarat dan ketentuan yang tercantum dibalik formulir aplikasi ini
the applicant hereby agrees to the conditions on the reverse side of this transaction form

Pengesahan Bank dan tanda tangan

Tanda tangan pemohon applicant's signature

11 SEP 2023

Jose Pilemon Sibuea
Teller

Name name

PENGIRIM (wajib diisi)
applicant

☐ nasabah customer

☐ non nasabah walk in customer (WC)

NIK/ Paspor (WNA) / NPWP (Perusahaan)
ID number

Informasi pengirim
applicant information

☐ perorangan individual

☒ perusahaan company

☐ pemerintah government

Status kependudukan
resident status

☐ penduduk resident

☐ bukan penduduk non-resident

Nama
name

PT. Batam Bintang Telekomunikasi

Alamat & nomor telepon
address & telephone number

Jl. Markisa, Batamindo. 0770-612300

METODE TRANSAKSI (wajib diisi)
method of transaction

☐ tunai cash

☐ debit rekening: ☐ cek/bilyet giro cheque

Bank Tertarik drawee bank	No.cek/BG cheque number	Valuta currency	Nominal amount
Mandiri	IW 144978	Rp	284,192,000

Jumlah setoran/transfer/kliring/inkaso
deposit/transfer/clearing/collection amount

Rp 284,192,000.00

Terbilang Dua Ratus Delapan Puluh Empat Juta Seratus Sembilan Puluh Dua

in words

Ribu Rupiah

SUMBER DANA TRANSAKSI (wajib diisi)
source of fund

☐ Gaji / penghasilan salary / income

☐ Tabungan / hasil investasi savings / investment

☐ Warisan inheritance

☐ Dana pemerintah Government Funds

☐ Hibah / hadiah Grants / gifts

☐ Penjualan aset sale of assets

☒ Hasil usaha business proceed

☐ Sumbangan contribution

BIAYA TRANSAKSI
transaction fee

☐ tunai cash

☒ debit rekening: 10900000185694

Biaya bank koresponden correspondent charge

☐ Pengirim applicant

☐ Penerima beneficiary

☐ Lainnya others

diisi apabila pembawa formulir bukan Pengirim filled out if the bearer of this form is not the applicant

Nama
name

Franciska

Alamat & nomor telepon
address & telephone number

Jl. Markisa, Batamindo. 0770-612300

NIK/ Paspor (WNA)
ID Number

1707 285 089 0003